

**GOVERNMENT OF ANDHRA PRADESH**

**ABSTRACT**

JCR-DLIS – Phase – II Tapaspally (V) , Cheriya (M), Warangal District – EWE & FE, construction of CM & CD works and Cement Concrete lining upto 1 Cumec discharge for Canal under Tapaspally Tank including distributaries, minors and sub-minors to provide Irrigation Potential of 40,000 Acres under Right Flank Main Canal and 19,000 Acres under Left Flank Main Canal with sill level + 535.000 – Reconsideration to admit SSR for the balance work to be done due to non handing over of land etc. – Permission-Accorded- Orders- Issued.

---

**IRRIGATION & CAD (M&MI.T1.A1) DEPARTMENT**

**G.O.Ms.No. 64**

**Dated: 24-07-2013**

**Read the following:**

- 1) From the Chief Engineer, GLIS, Lr.No.CE/GLIS/WGL/DCE/OT1/TS3/3180, dt.31-12-2010.
- 2) From the ENC(Irr), Lr.No. ENC(I)/DCE.I/OT TBD/AEE5/Misc/2010, dated 05-02-2011, 05-12-2011.
- 3) From the Chief Engineer, GLIS, Lr.No. CE/GLIS/WGL/DCE/OT1/TS3/ F.140. Vol.III/1036, dated 03-06-2011.
- 4) From the Chief Engineer, GLIS, Lr.No. CE/GLIS/WGL/DCE/OT1/TS3/ F.140. Vol.III/3470, dated 03-11-2011.
- 5) From the Chief Engineer, GLIS, Lr.No. CE/GLIS/WGL/DCE/OT1/TS3/ F.140. 719, dated 02-04-2012.
- 6) From the Chief Engineer, GLIS,Lr.No. CE/GLIS/WGL/DCE/OT1/TS4/2417, dated 19-07-2013.

\*\*\*\*\*

**ORDER:**

In the reference 1<sup>st</sup> read above, the Chief Engineer, GLIS has submitted that the tenders for the work "JCR-DLIS – Phase – II Tapaspally (V) , Cheriya (M), Warangal District – EWE & FE, construction of CM & CD works and Cement Concrete lining upto 1 Cumec discharge for Canal under Tapaspally Tank including distributaries, minors and sub-minors to provide Irrigation Potential of 40,000 Acres under Right Flank Main Canal and 19,000 Acres under Left Flank Main Canal with sill level + 535.000" were invited by the Superintending Engineer, JCR DLIS, Warangal and was entrusted to M/s. GH Reddy Associates and KK Reddy & Co., to create an ayacut of 19,000 Acres under Left Main Canal and 40,000 Acres under Right Flank Canal of Tapaspally Tank, with a gap of 11 months from the last date of receipt of tenders. Further, an extent of 8000 Acres is proposed as additional ayacut under Right Flank Main Canal under Tapaspally Tank under Phase – II of JCR DLIS based on the G.O.Ms.No. 141, I & CAD (PW:Maj.Irr.IV.1) Dept, dated 14-07-2008.

2. The Chief Engineer, GLIS has further submitted that the agency has completed 33.16% of work for an amount of Rs 24.63 Crores by the end of December 2009 and suspended the work from 01/2010 onwards and has requested for considering the current SSR rates for the balance work lest to settle the accounts and close the work showing the reason of non- handing over required lands.

3. The Chief Engineer, GLIS has, therefore, requested to consider either revision of SS Rates or escalation in respect of Labour and other materials also for the work done beyond 1<sup>st</sup> EOT i.e., 16.02.2010.

4. Government after careful consideration hereby accord permission to adopt per acre cost of distributaries, having an ayacut upto 10,000 acres @ Rs 10,500/- (i.e., Rs 9,000 per acre for distributaries and Rs 1500/- per acre for field channels) as

PTO

::2::

per Govt Memo No. 34843/Reforms-A.1, dated 04-01-2010, for the balance work of distributaries as on date, with a condition that the total work in the Package including distributaries will be completed by the agency without any future claims and performance guarantee from the agency for the enhanced cost and also subject to following the conditions stipulated vide Govt Memo.No. 1128/M&MI-T.1A1/2011 dated 11-06-2013 as mentioned hereunder.

- 1) The Chief Engineer, GLIS shall quickly estimate the balance work including main canal and prepare a Plan of Action utilizing CPM/PERT/GANT techniques for the balance work clearly delineating the responsibilities both for the Agency and Government officials & the time lines for land acquisition, clearances, submission & approval hydraulic particulars, alignment, design/ drawings, execution of the civil works, etc.
  - 2) The Chief Engineer, GLIS, after obtaining the written consent of all the concerned, shall freeze the Plan of Action in consultation with the Government which will form part of the supplementary agreement.
  - 3) Consequent to the above, the Chief Engineer, GLIS shall enter into a supplemental agreement with the Agency incorporating additional performance guarantees & the revised milestones as per the Plan of Action and prescribing stringent penalties for non – adherence to the agreed timelines by the Agency, even when the precedent conditions were fulfilled.
  - 4) The supplemental agreement shall also specify that no further EOT beyond June 2014 would be considered under any circumstance.
  - 5) All necessary steps shall be taken to realize the full benefits of the scheme by June 2014.
5. The Chief Engineer, GLIS is, further, instructed that this shall be applicable for this package alone and should not be a precedent for other packages.
6. The Chief Engineer, GLIS shall take necessary action accordingly.
7. This order issues with the concurrence of Finance (W&P) Department vide their U.O.No. 2058/F4(1)/2013-2, dated 03-07-2013.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)**

**ADITYA NATH DAS  
PRINCIPAL SECRETARY TO GOVERNMENT**

To  
The Chief Engineer, GLIS,  
K.C Colony, Chintagattu, Warangal.  
The Accountant General, Andhra Pradesh, Hyderabad.  
The Director of Works Accounts, Hyderabad.  
Stock file/ Spare Copies

**// FORWARDED : : BY ORDER //**

**SECTION OFFICER**